

Key Steps to 2024



Summary – May 2021



- DCO submitted December 2019
- Examination stage completed April 2021
- Procurement of construction under way
- ~£24 million spent of £116.9m budget
- Everything going as planned (~!)
- Laborious process
- WECA & NSC working well

Next Steps



- Now Planning Inspectorate preparing report
- July 19th Submit to Sec. of State
- Late October Secretary of State decision announced
- Nov/Dec 2021 Full business case approval by North Somerset
 Council (NSC) cannot occur until after decision announced
- July 2022 DfT take 6 months to sign off incl. Treasury approval
- Sep/Oct 2022- NSC award the construction contract
- Early 2023 Construction starts, taking 12-18 months
- Late 2024 Train services should commence

Risks to avoid



- Scope creep due to Stakeholder expectations
 e.g. Extra stations, Distractions (Tram Train)
- Scope creep due to changed priorities
 e.g. Politics ... Bristol Arena ... Covid 19
- Councils unable to pay operating subsidy
- Construction costs exceed Network Rail forecast

Revenue reversion risk PORTISHEAD



- If project not delivered, devolved capital funding cannot be used
- Spend paid for from income (Council Tax)
- Revenue reversion risk shared:

Bristol 30% BANES 15%,

South Glocs 5% N.Somerset 50%

Other Risks



Capital cost risk
 WECA 50%

N.Somerset 50%

Patronage Revenue risk

"Surplus Portishead revenue will be available to subsidise first 3 years of Severn Beach & Bath line"




Funding

Funding Source	Amount
Local Growth Funding 2013	£27,320,430
Economic Development Funding 2013	£26,079,000
Contributions by four Councils	£4,413,000
N. Somerset - Dec 2017	£5,860,000
WECA - Dec 2017	£5,860,000
N. Somerset – March 2019	£15,000,000
DfT via CP6 Rail Network Enhancements Pipeline	£31,900,000
Total	£116,432,430


MetroWest Network








Portishead Station





Portishead Station





Portishead Station





Pill Station

